

McFarlin Project Update

3/31/2023

This Past Week's Actions:

Missions Center Project:

- Form and pour elevator pit
- Complete plumbing below slab

Infrastructure Project:

- Final document addendum issued to address changes

Roofing Project:

- Continued removal of old shingles
- Began install of new gutters



Next Week's Actions:

Missions Center

- Place below slab electrical conduits

Infrastructure Project:

- Receive and review bids.

Roofing Project

- Removal of shingles above East side of old building roof



Areas Impacted:

- Enter the alley from Webster to avoid construction equipment
- Playground area adjacent to the New Missions Center must be evaluated day by day. Check with the on-site superintendent prior to use.

